EXTENSION OF TIME PROPOSAL

1	Name of work	Providing Concrete Roads in Amruthahalli S.C Colony 8th and 9th cross in Ward no 07 Byatarayanapura
2	Amount of Work Portion	1037061.93
3	Estimated Cost	10.50
4	Name of contractor	P. Shekar gowda
5	Agreement No.	184/15-16
6	No. and date under which work order issued	184/15-16 Dt: 19.01.2016
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	15/11/2016
9	Date of receipt of application in the sub division office	29/11/2016
10	Extension granted if any	—
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	1st & final
13	Work carried out during 2nd extension	—
14	Time now applied for	—
15	Date of recommending time limit applied for	—
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 2000.00
22	Remarks of the EE with the daily rate of penalty proposed	Rs. 2000-00

Assistant Engineer

Executive Engineer
Byatarayanapura Division
29/11

Assistant Executive Engineer
EOT is granted for 241 days with Rs 2000/- as penalty.

Chief Engineer
Yelahanka Zone, Bangalore-92
06.12.16